

Activity	Début	Fin	Jours	2024												2025																											
				Octobre				Novembre				Décembre				Janvier				Février				Mars				Avril				Mai				Juin				Juillet			
				40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
<b>Consultation marché MGP</b>	<b>01-10-24</b>	<b>08-11-24</b>	<b>30.0</b>																																								
Remise des offres finales	01-10-24	01-10-24	1.0																																								
Analyse des offres finales	01-10-24	07-10-24	5.0																																								
Commission des marchés phase offres	08-10-24	08-10-24	1.0																																								
Mise au point et notification du marché MGP	09-10-24	08-11-24	23.0																																								
<b>Études de conception</b>	<b>11-11-24</b>	<b>07-07-25</b>	<b>302.0</b>																																								
Mise à jour APS. Réalisation et dépôt PC	11-11-24	06-12-24	20.0																																								
Instruction PC	06-12-24	07-07-25	152.0																																								
Réalisation APD	09-12-24	14-02-25	50.0																																								
Validation APD	17-02-25	14-03-25	20.0																																								
Réalisation PRO	17-03-25	09-05-25	40.0																																								
Validation PRO	12-05-25	06-06-25	20.0																																								
<b>Travaux</b>	<b>09-06-25</b>	<b>05-07-27</b>	<b>545.0</b>																																								
Préparation de chantier	09-06-25	07-07-25	21.0																																								
Travaux	07-07-25	07-06-27	501.0																																								
Réception des travaux	07-06-27	07-06-27	1.0																																								
Levée des réserves	07-06-27	05-07-27	21.0																																								
Livraison des bâtiments	05-07-27	05-07-27	1.0																																								
			877.0																																								

**Project:** CROUS DEBOURG

**Date:** 02/10/24

**Project Number** V2